CHARGE NUMBER: Project 1904

PROJECT TITLE: Bioengineering Studies (Process)

PERIOD COVERED: February 1-28, 1983

PROJECT LEADER: J. L. Banyasz

DATE OF REPORT: February 28, 1983

## PILOT PLANT

During February, the design of the NOD pilot plant retrofit was finalized. Construction of the continuous flow sterilizer has been completed, and the piping of the other equipment has begun. The new deadline for completion of construction is March 14.

Personnel selection for the pilot plant is now under way. Training of operators is expected to start on March 14 and to last for two weeks. Work is now under way to complete the training package.

Work is also under way for the layout, equipping and staffing of a pilot plant laboratory to provide analytical and microbiological support to the pilot plant.

/lvb

J. L. Banyasz

2022203117

Source: https://www.industrydocuments.ucsf.edu/docs/hgkm0000